## GOVERNMENT OF TELANGANA <u>ABSTRACT</u>

Panchayat Raj & Rural Development Department – Warangal PR Region – Mahabubabad District – Ph.XI, Package no.LWE Bl 08(consists of 4-works) i.e., "1. R/f L043-ZP Road to Jaginithanda, 2. R/f LO42-ZP Road to Thatigumpu, 3. R/f LO38 – ZP Road to Thri Thri Thanda & 4. R/f ML01-R and B Road to Bandlakunta, in Garla Bayyaram (M), Mahabubabad District", with Pkg. estimate cost of Rs.383.00/472.48 lakhs for (Part-A) & Rs.23.15 lakhs for (Part-B) – 2 d post facto EOAT upto 31.12.2019 (188 days) without imposing any penalty - Orders - Issued.

\_\_\_\_\_\_

PANCHAYAT RAJ AND RURAL DEVELOPMENT (ROADS) DEPARTMENT

G.O.Rt.No. 44 Dated: 04-02-2020

Read:-

From the CE, PR, PMGSY, Hyderabad, Lr.No.AEE/DEE-1/PMGSY Ph.XI/LWE BI-08 (4-works)/G.Bayyaram/2<sup>nd</sup> EOAT/WGL/2018, Dt:22.11.2019.

&&&

## **ORDER:**

In the circumstances reported by the Chief Engineer, Panchayat Raj, PMGSY, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord post facto 2<sup>nd</sup> Extension of Agreement Time up to 31.12.2019 for 188 days from 22.12.2018 to 27.06.2019 in respect of the work "Package no.LWE-Bl08 consists of 4-works in Garla Bayyaram (M), Mahabubabad District", without imposing any penalty, as the delay is not attributed to the contractor, due to laying of Mission Bhagiratha pipe lines & Forest Problem.

2. The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad shall take further necessary action in the matter accordingly.

## (BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

## VIKAS RAJ PRINCIPAL SECRETARY TO GOVERNMENT

To

The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad.

Copy to:

The PS to Hon'ble M(PR,RD&MB). SF/SC.

//FORWARDED BY ORDER//

**SECTION OFFICER**